

COMAL ISD

Construction

Bond 2005/2008

Review

Aug 2010

# Completed Bond 2005 projects

- Freiheit Elementary, June 2007
- Startzville Elementary, August 2007
- CIS conversion to CHMS, August 2007
- Frazier Reno/addition, August 2007
- Timberwood Elementary, June 2008
- Morningside Elementary, August 2008
- Arlon Seay Conversion, August 2008
- Mtn Valley MS Reno/addition Jan 2009
- SVMS Reno/addition Feb 2009
- Johnson Ranch Elementary, May 2009
- Oak Creek Elementary, June 2009
- Rahe Bulverde Elementary, Dec 2009
- Clear Springs Elementary, June 2009

# Clear Spring Elementary

- Start date: April 2009
- Completion date: May 2010
- Budget: \$14.5 m (2005 Bond)
- Architect: SHW
- Builder: Baird Williams (CM@R)
- Zone: Canyon
- Punch list work and move in

# Clear Spring Elementary



# BOND 2008 Garden Ridge

- Start date: August 2009
- Completion date: August 2010
- Budget: 16 million
- Architect: SHW
- Builder: Baird/Williams Construction
- Zone: Canyon
- Mechanical & Interior work



GARDEN RIDGE ELEMENTARY SCHOOL

















# BOND 2008 Kinder Ranch

- Start date: August 2010
- Completion date: August 2011
- Budget: 16 million
- Architect: SHW
- Builder: Baird/Williams Construction
- Zone: SV
- Tree clearing, site work

